

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY - Phase XA – Adilabad District - Package No. AP 01 XA 128 – Construction of 9V 10mts span bridge @ 0/60 km on R/F Chennur to Buddaram via Shankaram of Chennur Mandal – According Extension of Agreement Time up to 12.6.2016 (306 days) with out penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 58

Dated: 13-01-2016

Read the following:-

1. G.O.Ms.No. 96 PR&RD (Progs.II) Dept., dated: 16.3.2013.
2. From the CE, PR, Hyd. Lr. No. W9/DEE-III/PMGSY/AP01XA 128/ADB /2015, dated: 21.11.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 12.6.2016 for a period of (306) days with out imposing a penalty in respect of work “Construction of 9V 10mts span bridge @ 0/60 km on R/F Chennur to Buddaram via Shankaram of Chennur Mandal in Adilabad District” under PMGSY Phase XA as the delay is not attributed to the Contractor due to land problem, which is subsequently settled by the Gram Panchayat.

2. The Chief Engineer, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P. SINGH
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Adilabad District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER